

Application No: A.16-09-XXX
Exhibit No: _____
Witness: R. Phillips

Application of Southern California Gas Company
(U 904 G) and San Diego Gas & Electric Company
(U 902 G) to Recover Costs Recorded in the Pipeline
Safety and Reliability Memorandum Accounts, the
Safety Enhancement Expense Balancing Accounts,
and the Safety Enhancement Capital Cost Balancing
Accounts

Application 16-09-XXX

CHAPTER III
DIRECT TESTIMONY OF
RICK PHILLIPS
ON BEHALF OF
SOUTHERN CALIFORNIA GAS COMPANY
AND
SAN DIEGO GAS & ELECTRIC COMPANY

**BEFORE THE PUBLIC UTILITIES COMMISSION
OF THE STATE OF CALIFORNIA**

September 2, 2016

TABLE OF CONTENTS

	<u>PAGE</u>
I. PURPOSE AND OVERVIEW OF TESTIMONY.....	1
II. PSEP MILEAGE RECONCILIATION.....	2
III. DISALLOWED COSTS.....	3
A. Post-1955 Hydrotest Projects without Sufficient Record of a Pressure Test	6
B. Post-1955 Replacement Projects without Sufficient Record of a Pressure Test	7
C. Undepreciated Book Value for Post-1955 Replacement or Abandonment Projects without Sufficient Record of a Pressure Test	8
D. PSEP Executive Incentive Compensation	8
E. Costs Associated with Searching for Test Records of Pipeline Testing.....	8
IV. PROJECT COST COMPONENTS	8
V. DECISION TREE.....	9
A. Segments Less than 1,000 Feet.....	11
B. Segments Greater than 1,000 Feet.....	12
VI. ACCELERATED AND INCIDENTAL MILEAGE.....	12
VII. SUMMARY OF PROJECT COSTS	13
A. Replacement Projects.....	14
B. Pressure Test Projects.....	14
C. Combination Replacement and Pressure Test Projects	15
D. Abandonment Project	15
VIII. MISCELLANEOUS COSTS.....	15
IX. FACILITIES LEASE COSTS	15
X. DESCOPED PROJECTS.....	18
XI. POST-COMPLETION COST ADJUSTMENTS.....	19
XII. CONCLUSION.....	19

1 **I. PURPOSE AND OVERVIEW OF TESTIMONY**

2 The purpose of my testimony is to demonstrate Southern California Gas Company
3 (SoCalGas) and San Diego Gas & Electric Company’s (SDG&E) prudent execution of the 26
4 Pipeline Safety Enhancement Plan (PSEP) pipeline projects presented in this application and the
5 reasonableness of (1) the \$101.97 million in capital expenditures and \$54.49 million in operating
6 and maintenance (O&M) expenditures for the 26 pipeline projects included for review and rate
7 recovery in this testimony; and (2) the \$48 thousand capital credit¹ and \$6.81 million in O&M
8 expenditures associated with miscellaneous other costs incurred to execute PSEP. As part of
9 this demonstration, I will explain the project cost components, Decision Tree, and other concepts
10 approved in D.14-06-007.

11 The costs in this chapter provide the basis for determining the revenue requirements
12 recorded in SoCalGas and SDG&E respective Safety Enhancement Capital Cost Balancing
13 Accounts (SECCBAs), Safety Enhancement Expense Balancing Accounts (SEEBAs), and
14 Pipeline Safety and Reliability Memorandum Accounts (PSRMAs). As demonstrated in my
15 testimony and the accompanying workpapers, these PSEP costs were reasonably incurred and the
16 associated revenue requirements are justified for rate recovery.

17 **Please note:** For efficiency purposes and to facilitate the review process, detailed
18 information for each project is contained in the associated project workpapers. The information
19 contained in this chapter is designed to provide a summary of the projects and associated costs.
20 Detailed information is provided in this chapter for the non-project specific costs.

¹ The capital credit is the net total of post-completion cost adjustments described in Section XI of my testimony.

1 **II. PSEP MILEAGE RECONCILIATION**

2 As required by D.14-06-007, a reconciliation of the “as filed” mileage with the actual
 3 mileage pressure tested or replaced is included in Tables 1 and 2 below for the projects addressed
 4 in this application:²

5 **Table 1 - SoCalGas Pipeline Projects**

Line	As Filed (Miles)	Included In This Filing (Miles)
1005	3.5	0.029 (151 ft.)
1011	5.14	0.077 (405 ft.)
1013	3.5	0.027 (140 ft.)
1014	0.003	0.003 (16 ft.)
1015 (North & South)	7.85	0.409 (2,161 ft.)
2000 West Sec (1,2,3) ³	117.6	14.571
2001 West ⁴	64.1	
2001 West A Sec (15,16)		0.006 (31 ft.)
2001 West B Sec (10,11,14)		2.939
2003 Sec (1,3,4) ⁵	26.5	0.249 (1,315 ft.)
235 West Sawtooth Canyon	- ⁶	0.324 (1,710 ft.)
235 West/44-654/235-335 Palmdale ⁷		
235 West	3.1	0.031 (164 ft.)
44-654	0.01	0.047 (246 ft.)
235-335 Palmdale	-	-
33-120 Section 2 ⁸	1.25	0.279
35-20-N	0.01	0.013 (69 ft.)
36-37	0.02	0.012 (62 ft.)

² The “as filed” mileage is consistent with that contained in the workpapers included with the SoCalGas and SDG&E Amended PSEP Application, filed in December of 2011.

³ Line 2000, because of its length, will be remediated in four phases: 2000-A, 2000-Bridge, 2000-C, and 2000 West. 2000-C has been regrouped with 2001-West-C and will be executed as one project under “2000-C/2001W-C Desert Bundle.”

⁴ Line 2001-West will be remediated as three projects: 2001 West-A, 2001 West-B, and 2001 West-C. This pipeline has been broken up into section to report schedule progress. 2001 West-C has been regrouped with 2000-C and will be executed as one project under “2000-C/2001W-C Desert Bundle.”

⁵ Line 2003 has been broken up into two separate projects for reporting schedule progress, Line 2003 Section 1, 3, 4 and Line 2003 Section 2.

⁶ Filing mileage included in the 3.1 miles indicated for 235 West below.

⁷ The 235 West/44-654/235-335 Palmdale Project is addressed in Chapter V (Mejia).

⁸ Line 33-120 is being addressed under three separate projects.

36-9-09 North ⁹	16.02	
36-9-09 North Section 2B		2.155
36-9-09 North Section 6A		0.916
36-1032 Sec (1,2,3)	1.54	0.653 (3,449 ft.)
38-539	12.08	2.613
406 Sec (1,2,2A,4,5) ¹⁰	20.7	1.166
407 (North & South)	6.3	2.997
41-30-A	0.26	0.020 (107 ft.)
45-120 Section 1 ¹¹	4.30	0.553
45-120X01	0.01	0.011 (57 ft.)
PDR Storage Phase 4 and 5 ¹²	1.92	0.269 (1,418 ft.)
TOTAL	295.713	30.369 miles¹³

Table 2 - SDG&E Pipeline Projects

Line	As Filed (Miles)	Included in This Filing (Miles)
49-14	2.45	0.032 (167 ft.)
49-22 ¹⁴	4.04	4.046
49-32	0.06	0.063 (332 ft.)
TOTAL	6.55	4.141

The scope reduction seen above is primarily the result of the scope validation of records or reductions in Maximum Allowable Operating Pressure (MAOP). Additionally, as indicated, some of the projects have been split into sections and were either included in A.14-12-016 or will be included in future applications.

III. DISALLOWED COSTS

In D.14-06-007, the Commission approved the proposed PSEP, with some limited exceptions, but did not authorize the pre-approval of PSEP implementation costs. D.14-06-007 (as modified by D.15-12-020) did, however, disallow certain specified costs discussed below.

⁹ At the time of filing, the scope of the Line 36-9-09 North project was 16.01 miles, covering several non-contiguous segments crossing different jurisdictional boundaries. Therefore, Line 36-9-09 North is being addressed in ten different sections, two of which (2B and 6A) are included in this Application.

¹⁰ Line 406 is being addressed under two separate projects.

¹¹ Line 45-120 is being addressed under two separate projects.

¹² Playa del Rey is being addressed under two separate projects.

¹³ Values may not add to total due to rounding.

¹⁴ Line 49-22 includes Section 1, National City and Section 2, Chula Vista.

1 Table 3 summarizes the disallowed costs as relevant to the projects presented for review in this
2 application.

3 **Table 3 - Disallowed Cost Summary (\$000's)¹⁵**

<u>Disallowance Type</u>	<u>SoCalGas Costs</u>	<u>SDG&E Costs</u>	<u>Total Costs</u>
Records Search ¹⁶	\$187	-	\$187
Post-1955 PSEP Costs ¹⁷	\$6,411	\$31	\$6,442
Executive Incentive Compensation ^{18 19}	\$0	-	\$0
Undepreciated Book Balances ²⁰	\$231	-	\$231
Total Disallowances	\$6,829	\$31	\$6,860

4 Including the projects presented for review and recovery in A.14-12-016,²¹ SoCalGas and
5 SDG&E have acknowledged disallowances totaling approximately \$25 Million. Table 4 below
6 reflects the Post-1955 PSEP disallowances that have been removed from the project's cost
7 included in this application.

¹⁵ The costs were removed from the utilities' applicable regulatory accounts in the balances presented in Chapter XI (Austria).

¹⁶ D.14-06-007, mimeo., at 39.

¹⁷ D.14-06-007, mimeo., at 56-57 (Conclusions of Law 13 and 14); *see also* D.15-12-020, mimeo., at 23 (Ordering Paragraph 1).

¹⁸ D.14-06-007, mimeo., at 38.

¹⁹ SoCalGas and SDG&E included \$773 of executive compensation for review and recovery in this application. To comply with D.14-06-007, SoCalGas and SDG&E have acknowledged a disallowance of the incentive compensation component of that amount or \$189. This figure, however, rounds to \$0 in Table 3.

²⁰ D.14-06-007, mimeo., at 57 (Conclusion of Law 15); *see also* D.15-12-020, mimeo., at 24 (Conclusion of Law 10).

²¹ Adjusted to reflect additional disallowances per D.15-12-020.

1

Table 4 - Disallowed Post-1955 PSEP Costs by Project (\$000's)

<u>Line</u>	<u>Capital Costs</u>	<u>O&M Costs</u>	<u>Total Costs</u>
1005	\$4	-	\$4
1011	-	-	-
1013	\$ 31	-	\$31
1014	\$ 3	-	\$3
1015 (North & South)	\$ 8	\$3,071	\$3,079
2000 West Sec (1,2,3)	\$1	\$68	\$69
2001 West A Sec (15,16)	-	-	-
2001 West B Sec (10,11,14)	-	-	-
2003 Sec (1,3,4)	\$40	-	\$40
235 West Sawtooth Canyon	-	-	-
235 West/44-654/235-335 Palmdale ²²	\$96	-	\$96
33-120 Section 2	-	-	-
35-20-N	\$17	-	\$17
36-1032 Sec (1,2,3)	-	-	-
36-37	\$2	-	\$2
36-9-09 North Section 2B	-	-	-
36-9-09 North Section 6A	-	-	-
38-539	-	-	-
406 Sec (1,2,2A,4,5)	-	-	-
407 (North & South)	-	\$3	\$3
41-30-A	-	-	-
45-120 Section 1	-	-	-
45-120X01	-	-	-
49-14	\$31	-	\$31
49-22	-	-	-
49-32	-	-	-
PDR Storage Phase 4 and 5	-	\$3,067	\$3,067
Total	\$233	\$6,209	\$6,442

2 The project workpapers contain project-specific disallowance discussion. Included below is a
3 brief overview of how SoCalGas and SDG&E have calculated the above disallowances.

²² The disallowance for this project bundle is addressed in Chapter V (Mejia).

1 **A. Post-1955 Hydrotest Projects without Sufficient²³ Record of a Pressure Test**

2 For the hydrotest projects presented in this application, SoCalGas and SDG&E have
3 indicated the pipeline mileage associated with post-1955 pipe without sufficient record of a
4 pressure test. Based on the mileage associated with post-1955 mileage without sufficient record
5 of a pressure test, SoCalGas and SDG&E have acknowledged a disallowance to the total project
6 costs. Specifically, SoCalGas and SDG&E calculate the percentage of pipe in the project
7 without sufficient record of a pressure test. That percentage is then used to determine the costs
8 subject to disallowance.

9 Where incidental mileage has been included only to facilitate the constructability of post-
10 1955 hydrotest projects without sufficient record of a pressure test, SoCalGas and SDG&E have
11 included that mileage in calculating the disallowance. Where accelerated mileage was included
12 with a post-1955 hydrotest project without sufficient record of a pressure test, the accelerated
13 mileage has been included for review and recovery because it would otherwise need to be
14 addressed as part of a later phase of PSEP. Accelerated mileage includes Phase 1B mileage (pre-
15 1946, non-piggable pipe) and Phase 2 mileage. PSEP Phase 2 includes pipelines without record
16 of a pressure test or with record of a pressure test but not to 1.25 MAOP in less populated areas
17 (Phase 2A); and pipelines with record of a pressure test, but without record of a pressure test to
18 modern (49 Code of Federal Regulations Part 192, Subpart J) standards (Phase 2B).²⁴

²³ For the purpose of determining a disallowance, “sufficient” means record that provides the minimum information to demonstrate consistency with then applicable industry standards on strength testing and recordkeeping or compliance with then applicable regulatory strength testing and recordkeeping requirements.

²⁴ Current pressure test standards were developed and issued as part of Part 192, 49 CFR Subpart J – recognized as the modern standard for pressure testing. D.11-06-017 requires in-service natural gas transmission pipeline in California to have been pressure tested in accordance with modern standards for safety (*see* D.11-06-017, mimeo., at 18). The Commission’s new requirements will require SoCalGas and SDG&E to locate records of pressure testing in accordance with Subpart J standards or conduct such pressure tests or replace the pipeline.

1 **B. Post-1955 Replacement Projects without Sufficient Record of a Pressure Test**

2 For the replacement projects presented in this application, SoCalGas and SDG&E have
3 indicated the pipeline mileage associated with post-1955 mileage without sufficient record of a
4 pressure test. Based on the mileage of post-1955 pipe without sufficient record of a pressure test,
5 SoCalGas and SDG&E have calculated a disallowance based on SoCalGas and SDG&E's
6 average cost of pressure testing.²⁵ Specifically, SoCalGas and SDG&E have calculated a system
7 average cost to pressure test (as of June 2015, the time period when these projects completed
8 construction, that amount was \$1.7 million per mile) and multiplied that number by the length of
9 pipe subject to a disallowance. The resultant amount is acknowledged as a disallowance. In this
10 way, a disallowance is assessed, but customers bear the revenue requirement of the net
11 replacement costs as they "benefit from having a new safe and reliable pipeline."²⁶

12 For replacement projects, SoCalGas and SDG&E do not include incidental and
13 accelerated mileage in determining the capital disallowance. This is because the accelerated
14 mileage would otherwise need to be addressed as part of a later phase of PSEP, and the
15 incidental mileage has record of a pressure test – and, unlike the pressure test disallowance,
16 SoCalGas and SDG&E are absorbing undepreciated book value for the entirety of the project. In
17 other words, customers have the benefit of a brand new pipe, and the remaining book value of
18 the incidental and accelerated pipe is absorbed by shareholders.

19 Although SoCalGas and SDG&E have calculated the disallowances consistent with D.14-
20 06-007, in preparing this application SoCalGas and SDG&E have noted that the method results
21 in unexpectedly small disallowances for short replacement segments. SoCalGas and SDG&E

²⁵ D.14-06-007, mimeo., at 34-35 ("Where replacement of the pipeline is planned rather than test existing pipelines, the system average cost of actual pressure testing should be an offset against the replacement costs of the pipelines for revenue requirement purposes.") D.14-06-007, mimeo., at 57 (Conclusion of Law 14); D.15-12-020, mimeo., at 23 (Ordering Paragraph 1) ("where such pipeline segment is replaced rather than pressure tested, the utility must absorb an amount equal to the average cost of pressure testing a similar segment").

²⁶ D.14-06-007, mimeo., at 36.

1 respectfully request the Commission confirm that the above calculation method is correct or
2 provide guidance on alternative approaches.

3 **C. Undepreciated Book Value for Post-1955 Replacement or Abandonment**
4 **Projects without Sufficient Record of a Pressure Test**

5 For replacement and abandonment projects without sufficient record of a pressure test
6 and with remaining book value, SoCalGas and SDG&E have acknowledged the reduction to
7 ratebase in an amount equal to the undepreciated book value of the entire replacement or
8 abandonment project.

9 **D. PSEP Executive Incentive Compensation**

10 As explained in the chapters that follow, SoCalGas and SDG&E management maintains
11 oversight of PSEP. In order to comply with the Commission's direction to exclude executive
12 incentive compensation costs, however, SoCalGas and SDG&E generally do not include any
13 executive compensation costs for recovery. In so doing, SoCalGas and SDG&E alleviate the
14 need to separately track executive incentive compensation. In the event executive compensation
15 is included for recovery, SoCalGas and SDG&E manually remove the component of the
16 executive compensation associated with incentive compensation.

17 **E. Costs Associated with Searching for Test Records of Pipeline Testing**

18 SoCalGas and SDG&E have tracked costs associated with their search for pressure test
19 records. The initial record search costs were included as a disallowance in SoCalGas and
20 SDG&E first PSEP after-the-fact reasonableness review – A.14-12-016. Additional
21 disallowances are acknowledged in this application.

22 **IV. PROJECT COST COMPONENTS**

23 The costs presented in this chapter are those incurred through March of 2016.
24 Accounting adjustments made between March 2016 and the date of this application are
25 addressed in Chapter XI (Austria). The project costs included in this chapter include costs
26 incurred in direct support of an individual hydrotest, replacement, or abandonment project;

1 project support costs not attributable to a specific project, but incurred to support PSEP
2 projects;²⁷ and indirect costs.²⁸ The project costs include both capital and operations and
3 maintenance (O&M). Depending on the specifics of the projects, a project may include O&M,
4 or capital, or both. For example, there is a capital cost component to certain pressure test
5 projects. As part of the normal pressure testing process, a section of the existing pipeline is
6 removed to accommodate temporary test heads which are used to conduct the pressure test.
7 After the line is tested and the temporary test head is removed, a new section of pipe is installed
8 to “tie-in” the just tested segment to the pipeline on either end of the segment. The tie-in is new
9 pipe and is capitalized in accordance with SoCalGas and SDG&E’s accounting policy.

10 **V. DECISION TREE**



11 In addressing pipelines set to be tested or replaced through SoCalGas and SDG&E’s
12 PSEP, a foundational decision point is whether to pressure test or replace that pipeline
13 segment.^{29, 30} SoCalGas and SDG&E’s Decision Tree methodology provides SoCalGas and
14 SDG&E’s pressure test versus replace decision-making process and is illustrated below:

²⁷ PSEP organizational costs not attributable to a specific project (PSEP GMA costs) are allocated to hydrotest, replacement, abandonment, and valve projects and discussed in Chapters VII (Mejia) and VIII (Tran).

²⁸ Certain company overhead costs are deemed incremental to PSEP and subject to recovery as they are associated with incremental PSEP activities. The applicable, incremental overheads are included in the costs presented for recovery in this Application and further discussed in Chapter IX (Huleis).

²⁹ The Decision Tree also includes Direct Examination instead of replacing or abandoning. However, subsequent to this filing, a state law went into effect that requires pipelines be pressure tested or replaced (*see* California Public Utilities Code Section 958(c)). This law eliminates the option for SoCalGas and SDG&E to utilize direct examination in lieu of pressure testing or replacing.

³⁰ The Decision Tree also proposed to conduct in-line inspections using transverse field inspection (TFI) technology prior to pressure tests in order to determine the effectiveness of TFI in discovering pipeline flaws and anomalies. The results of pressure testing were to be compared with the results of the TFI to determine whether TFI provides an equivalent alternative to pressure testing – potentially reducing Phase 2 costs by allowing some Phase 2 lines that cannot be pressure tested with manageable customer impacts to be addressed using TFI rather than replacement. Subsequent to the filing of our PSEP, however, a state law went into effect that requires all transmission pipelines to either be pressure tested or replaced (*see* California Public Utilities Code Section 958(c)). As such, validating TFI as an equivalent assessment method to pressure testing is no longer projected to potentially reduce Phase 2 PSEP costs. SoCalGas and SDG&E have nevertheless conducted some TFI assessments as an additional safety enhancement measure



The Decision Tree uses a step-by-step analysis of pipeline segments to allocate pipeline segments into the following categories: (1) pipeline segments that are 1,000 feet or less in length; (2) pipeline segments greater than 1,000 feet in length that can be removed from service for pressure testing; and (3) pipeline segments greater than 1,000 feet in length that cannot be removed from service for pressure testing without significantly impacting customers. These pipeline categories are then further analyzed to determine other factors that may impact whether

and to validate the effectiveness of the TFI technology. The costs for those TFI assessments are not included in this application.

1 to pressure test or replace the segment. These steps are depicted in the Replacement Decision
2 Tree.³¹ The Replacement Decision Tree concepts were similarly adopted in D.14-06-007.^{32, 33}

3 The additional analysis is based on certain principles used to guide the test versus replace
4 decision: (1) SoCalGas and SDG&E will not interrupt service to its core customers in order to
5 pressure test a pipeline; (2) SoCalGas and SDG&E will work with noncore customers to
6 determine if an extended outage is possible; (3) SoCalGas and SDG&E will, where necessary,
7 temporarily interrupt noncore customers as provided for in their tariffs; (4) SoCalGas and
8 SDG&E will work with noncore customers to plan, where possible, service interruptions during
9 scheduled maintenance, down time or off peak seasons; and (5) SoCalGas and SDG&E will
10 consider cost and engineering factors along with the improvement of the pipeline asset. These
11 principles were explained in SoCalGas and SDG&E's amended PSEP and at hearings in A.11-
12 11-002. It is important to note that no industry-wide standard exists that balances the risk of a
13 pipeline failure with the cost of testing or replacing. Because of their engineering expertise and
14 knowledge of the pipelines they operate, Utilities are in the best position to make this
15 determination on a project-by-project basis.

16 **A. Segments Less than 1,000 Feet**

17 Generally, pipeline segments that are less than 1,000 feet in length are set to be replaced.
18 As embodied in the Decision Tree, SoCalGas and SDG&E anticipate replacing and abandoning
19 these short segments. As described in the original application, it will usually be more cost
20 effective to replace these short segments. SoCalGas and SDG&E may, however, engage in

³¹ As presented in A.11-11-002 (Rebuttal Testimony of Rick Phillips) at 8.

³² D.14-06-007, mimeo., at 2 and 59 (Ordering Paragraph 1).

³³ In rebuttal testimony (and as seen in the Replacement Decision Tree), SoCalGas and SDG&E proposed the formation of an Engineering Advisory Board to provide an extra level of comfort that SoCalGas and SDG&E decisions were sound (A.11-11-002: Rebuttal Testimony of Rick Phillips at 14). The Engineering Advisory Board was to be a four-member board made up of a company representative, a representative of the Commission's Safety and Enforcement Division, a representative of the Commission's Energy Division, and an outside pipeline integrity expert to be mutually agreed upon by the first three (A.11-11-002: Rebuttal Testimony of Rick Phillips at 15). D.14-06-007, however, did not adopt the advisory board concept proposed by SoCalGas and SDG&E (D.14-06-007, mimeo., at 28).

1 further review during the early planning stage to determine the most appropriate action. For
2 example, costs and other engineering factors may be considered depending on the situation of
3 each unique pipeline segment. An important additional consideration is that installing new pipe,
4 manufactured to modern standards further enhances the safety of the pipeline system.

5 **B. Segments Greater than 1,000 Feet**

6 Pipeline segments greater than 1,000 feet are further separated based on whether the
7 pipeline can be taken out of service per the Decision Trees. Pipeline segments that are greater
8 than 1,000 feet in length that can be removed from service for pressure testing per the Decision
9 Trees are generally pressure tested (unless the segment was installed prior to 1946 and is
10 unpiggable or other factors indicate replacement should occur). Pipeline segments that are
11 greater than 1,000 feet in length that cannot be removed from service per the Decision Tree are
12 replaced. Ultimately, the appropriate pressure test or replace decision is based on customer
13 impact and engineering and cost analysis; analysis aimed at minimizing customer impacts and
14 maximizing safety and cost-effectiveness.

15 **VI. ACCELERATED AND INCIDENTAL MILEAGE**

16 The Commission directed the utilities to develop plans that “provide for testing or
17 replacing all [segments of natural gas pipelines which were not pressure tested or lack sufficient
18 details related to performance of any such test] as soon as practicable”³⁴ and that address “all
19 natural gas transmission pipeline...even low priority segments,”³⁵ while also “[o]btaining the
20 greatest amount of safety value, i.e., reducing safety risk, for ratepayer expenditures.”³⁶ The
21 inclusion of accelerated and incidental miles, defined below, is driven by efforts to achieve these
22 goals while also adhering to the objective of minimizing customer impacts.

³⁴ D.11-06-017, mimeo., at 19.

³⁵ D.11-06-017, mimeo., at 20.

³⁶ D.11-06-017, mimeo., at 22.

1 Accelerated miles are miles that would otherwise be addressed in a later phase of PSEP
2 under the approved prioritization process, but are being advanced to Phase 1A to realize
3 operating and cost efficiencies. Accelerated miles may include Phase 1B or Phase 2. Phase 1B
4 includes pipelines installed before 1946 that are unpiggable. Phase 2 includes pipelines without
5 sufficient record of a pressure test in less populated areas (Phase 2A) or pipelines with record of
6 a pressure test, but without record of a pressure test to modern – Subpart J – standards (Phase
7 2B). Incidental miles are miles not scheduled to be addressed in PSEP, but are included where
8 their inclusion is determined to improve cost and program efficiency, address implementation
9 constraints, or facilitate continuity of testing.³⁷ Both incidental and accelerated miles are
10 included to minimize customer impacts, in response to operational constraints, or because of the
11 cost and operational efficiencies gained by incorporating them into the project scope rather than
12 executing a project around them.³⁸

13 **VII. SUMMARY OF PROJECT COSTS**

14 For efficiency purposes and to facilitate the review process, detailed information for each
15 project is contained in the associated project workpapers. The information below is designed to
16 provide a summary of the projects and associated costs.

³⁷ An additional benefit of incidental mileage is to further confirm the integrity of the pipeline.

³⁸ Incidental and accelerated miles may be included in a pressure test or replacement project but are significantly more likely to occur with a pressure test project because of the efficiencies realized by pressure testing longer segments of pipeline.

1 **A. Replacement Projects**

2 **Table 5 – Replacement Project Costs (000’s)**

<u>Line</u>	<u>SoCalGas Cost</u>	<u>SDG&E Cost</u>	<u>Total Cost</u>
1005	\$6,476	-	\$6,476
1011	\$2,657	-	\$2,657
1013	\$2,738	-	\$2,738
1014	\$928	-	\$928
2001 West A Sec (15,16)	\$822	-	\$822
235 West Sawtooth Canyon	\$2,050	-	\$2,050
33-120 Section 2	\$7,634	-	\$7,634
35-20-N	\$285	-	\$285
36-1032 Sec (1,2,3)	\$10,953	-	\$10,953
36-37	\$1,202	-	\$1,202
38-539	\$16,916	-	\$16,916
41-30-A	\$484	-	\$484
45-120X01	\$857		\$857
45-120 Section 1	\$6,418	-	\$6,418
49-14	-	\$4,702	\$4,702
49-32	-	\$4,393	\$4,393
Total Cost	\$60,420	\$9,095	\$69,515

3 **B. Pressure Test Projects**

4 **Table 6 – Pressure Test Project Costs (000’s)**

<u>Line</u>	<u>SoCalGas O&M Cost</u>	<u>SoCalGas Capital Cost</u>	<u>Total Cost</u>
PDR Storage Phase 4 and 5	\$5,336	-	\$5,336
1015 (North & South)	\$5,241	\$481	\$5,722
2000 West Sec (1,2,3)	\$16,403	\$8,436	\$24,839
36-9-09 North Section 2B	\$3,146	-	\$3,146
36-9-09 North Section 6A	\$2,785	-	\$2,785
407 (North & South)	\$6,431	\$537	\$6,968
Total Cost	\$39,342	\$9,454	\$48,796

1 **C. Combination Replacement and Pressure Test Projects**

2 **Table 7 – Combination Replacement and Pressure Test Project Costs (000’s)**

<u>Line</u>	<u>SoCalGas Capital Cost</u>	<u>SoCalGas O&M Cost</u>	<u>Total Cost</u>
2001 West B Sec (10,11,14)	\$4,553	\$8,472	\$13,025
2003 Sec (1,3,4)	\$7,019	\$2,592	\$ 9,611
406 Sec (1,2,2A,4,5)	\$7,255	\$3,220	\$10,475
Total Cost	\$18,827	\$14,284	\$33,111

3 **D. Abandonment Project**

4 **Table 8 – Abandonment Project Costs (000’s)**

<u>Line</u>	<u>SoCalGas Capital Cost</u>	<u>SDG&E Capital Cost</u>	<u>Total Cost</u>
49-22	-	\$5,034	\$5,034
Total Cost	-	\$5,034	\$5,034

5 **VIII. MISCELLANEOUS COSTS**

6 SoCalGas and SDG&E have also incurred various miscellaneous costs necessary to
7 execute PSEP. Table 9 includes a summary of these costs:

8 **Table 9 – Summary of Miscellaneous Costs (\$000’S)**

	<u>SoCalGas Costs</u>	<u>SDG&E Costs</u>	<u>Grand Total</u>
Facilities Lease Expense	\$5,553	\$685	\$6,238
Descoped Projects	\$199	-	\$199
Post-Completion Adjustments	\$320	-	\$320
TOTAL	\$6,072	\$685	\$6,757

9 **IX. FACILITIES LEASE COSTS**

10 **Table 10 – Facilities Lease Costs (\$000’S)**

	<u>SoCalGas Costs</u>	<u>SDG&E Costs</u>	<u>Grand Total</u>
Facilities Lease Expense (O&M)	\$5,553	\$685	\$6,238

1 The costs included in Facilities Lease Expense consist of: (1) lease expense associated
2 with the 22nd and 23rd floor at the Gas Company Tower, (2) a short-term lease at the Gas
3 Company Tower to house PSEP personnel prior to the availability of the 22nd and 23rd Floor, (3)
4 PSEP's portion of leased classroom space to conduct training of PSEP field personnel, and (4)
5 the lease of office space to house SDG&E PSEP personnel.

6 As described in Chapter II (Phillips), because PSEP is an incremental project and there
7 were insufficient company personnel available to undertake a program the size of PSEP,
8 additional internal and external personnel were hired. Similarly, there were also no existing
9 facilities available to house these personnel. Therefore, additional office space was required.
10 SoCalGas and SDG&E leased two additional floors at the Gas Company Tower to house the
11 personnel to run PSEP. In addition, office space was leased in the San Diego area to house a
12 smaller group of PSEP employees working on projects in the SDG&E service territory. Also
13 included in the lease costs was a short term lease for part of a floor at the Gas Company Tower to
14 accommodate the PSEP team prior to the availability of the permanent space and a portion of a
15 leased classroom to accommodate technical training for field personnel.

16 In acquiring additional space, SoCalGas has consistently worked to co-locate certain
17 departments and personnel to maximize communication and collaboration. These efforts are
18 reasonable and responsive to the myriad of interactions that occur with and within PSEP. For
19 example, design engineers and project engineers work closely together as the project planning
20 and scope evolve into a detailed design document in order for materials to be ordered. Besides
21 regularly-scheduled project update meetings, informal interaction occur daily as issues arise
22 which are more effectively addressed in person. Indeed, in developing the PSEP organization,
23 the space planning strategy undertaken for the placement of specific groups on the two floors
24 took into consideration which groups interact more frequently and placed those resources in
25 close proximity to each other. Some groups (*e.g.*, Project Engineering, Cost and Schedule

1 Specialists) are integrated by project portfolio to further facilitate collaboration. The PSEP
2 groups occupying the two floors include:

- 3 • Project Managers/Project Engineers
- 4 • Design Engineers
- 5 • Survey personnel
- 6 • Material acquisition and tracking personnel
- 7 • Contract Specialists
- 8 • Land rights personnel
- 9 • Environmental personnel
- 10 • Non-Environmental Permits personnel
- 11 • Construction Specialists
- 12 • Scheduling and Cost Specialists
- 13 • Stakeholder outreach personnel
- 14 • PSEP Engineering
- 15 • PMO

16 In contrast to the centralized approach taken by SoCalGas and SDG&E, locating PSEP personnel
17 on different floors and/or locations would negate the co-location benefits described.

18 Further, a concerted effort was also made to maximize the seating capacity of the 22nd
19 and 23rd Floor through the use of smaller touchdown workstations and shared offices and
20 workstations. Table 11 depicts the seating capacity of these floors.

21 **Table 11 - Seating Capacity of Gas Company Tower Floors 22 and 23**

<u>Date</u>	<u>Seating Capacity</u> <u>22nd Floor</u>	<u>Seating Capacity</u> <u>23rd Floor</u>	<u>Total</u>
June 2014	180	142	322
December 2015	198	186	384

1 For the office space leased in order to house the team working on SDG&E PSEP projects,
 2 a third party commercial brokerage firm was retained to provide alternatives given the space and
 3 related requirements to house approximately 50 employees/contractors and provide 5 hoteling
 4 spaces. Eleven alternative locations were provided to SoCalGas and SDG&E for their review.
 5 After an initial review, the 11 locations were narrowed to three for further evaluation. The
 6 location selected (Viewridge Business Park) was immediately available for occupancy, did not
 7 require any tenant improvements prior to occupancy, and was of the required size. Further, on a
 8 cost per square foot basis, the Viewridge location was the second lowest of the 11 alternatives
 9 (the lowest was five cents per square foot less).

10 **X. DESCOPED PROJECTS**

11 During the course of Phase 1A, planning began on a number of projects that were later
 12 descoped or cancelled because of either scope validation or the Maximum Allowable Operating
 13 Pressure (MAOP) was lowered to a level sufficient to bring the line outside the scope of PSEP.
 14 SoCalGas and SDG&E include for recovery \$199,000 for the cost of descoped projects. The
 15 amount included for recovery is associated with pipelines installed prior to 1956 and excludes as
 16 indicated in Table 12 record search costs associated with these lines.

17 **Table 12 -Descoped Projects Costs (000's)**

<u>Line</u>	<u>Vintage</u>	<u>Total Cost</u>	<u>Records Search Disallowance</u>	<u>Net Total</u>	<u>Reason</u>
35-20-A	Pre-1946	\$30	(\$2)	\$28	Scope Validation
38-523	1946-1955	\$74	(\$5)	\$69	Scope Validation
41-6045	1946-1955	\$56	-	\$56	Scope Validation
41-80	1946-1955	\$46	-	\$46	Scope Validation
TOTAL		\$206	(\$7)	\$199	

18 The descoped project costs directly contributed towards the implementation of the projects prior
 19 to cancellation and were prudently and reasonably incurred.

1 **XI. POST-COMPLETION COST ADJUSTMENTS**

2 Post-completion cost adjustments in the amount of \$320,000 associated with lines that
3 were presented for review (including descoped projects) in A.14-12-016 are included for
4 recovery in this application. Table 13 summarizes the costs by line:

5 **Table 13 - Post-Completion Adjustment Costs (\$000's)**

<u>Line</u>	<u>O&M Costs</u>	<u>Capital Costs</u>	<u>Total Costs</u>
Line 2000-A	\$282	(\$167)	\$115
42-66-1/42-66-2	-	\$17	\$17
Playa Del Rey Storage (Phases 1-3) ³⁹	\$67	-	\$67
SL 38-528	\$2	-	\$2
Line 41-04-I	\$4	-	\$4
Line 2001 East	\$13	-	\$13
Facilities Build-Out Costs	-	\$102	\$102
TOTAL	\$368	(\$48)	\$320

6 Post-completion adjustments occur when invoices or accounting adjustments are received
7 after the filing of an after-the-fact reasonableness review. Despite the best efforts of SoCalGas
8 and SDG&E to capture all items during the close out process, post-completion adjustments occur
9 and may result in increased or decreased costs. For the above projects, the primary categories of
10 post-completion adjustments are contractor invoices, accrual reversals, and Company labor
11 hour/journal entry adjustments.

12 Processes have been put in place to validate invoices are received and paid prior to the
13 completion of Stage 7 (Closeout). This minimizes cost adjustments, although it is not anticipated
14 that all adjustments will be eliminated.

15 **XII. CONCLUSION**

16 My testimony describes the pipeline project costs, disallowances, and other
17 miscellaneous costs presented for reasonableness review in this application. These costs were

³⁹ \$67K is the net cost submitted for recovery after deducting Post-1961 footage without sufficient record of a pressure test to 1.25 MAOP (23% of total PSEP footage and costs) consistent with the original submittal for cost recovery in A.14-12-016 (See Chapter III, Amended Prepared Testimony of Rick Phillips, A.14-12-016, pg. 9)

1 incurred to accomplish the Commission's, Legislature's, and SoCalGas and SDG&E's pipeline
2 safety objectives. Extensive detail providing additional supporting information documenting the
3 reasonableness of the costs incurred are contained in the workpapers and serves to demonstrate
4 the prudent project execution and reasonableness of incurred costs. Based on the information
5 contained in my testimony and supporting workpapers, the Commission should find the costs
6 reasonable and approve full rate recovery – minus acknowledged disallowances – for the projects
7 and miscellaneous costs presented for recovery in this chapter.

8 This concludes my prepared direct testimony.